Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120008-0

CONSTRUCTION PROGRESS REPORT FOR MONTH OF January 195 4

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title		Location:	ST	ATINTL
STATINTL	Contractor:		Allotment No.: 4442-40-001		
	Date of Commencement: 11 August	1953	Scheduled Completion Date: 30	Sept. 19)5 3 153
	Authority for construction (identification of instrument authorizing work): PRC action DD/I - 195 - 53, Dated 13 April 1953				
	Brief description of work involvements	red: Con	the state of the s	- Postor	-
	Percent completed in various branches of work:				
	Excavation, grading	1 %	Flooring	%]
	Concrete, cement work	%	Hardware	%]
	Structural steel	%	Painting, glazing	%]
	Masonry	96	Plumbing	%	
	Carpentry, millwork	%	Heating, ventilating	%	1
	Roofing, waterproofing	%	Electrical	%	1
	Sheet metal	96	Electric fixtures	%	1
	Lath, plaster, acoustic	%	Approach work	7/2	1
	Insulation	\$	Other	7/0	1
	Antenna system Coaxial dable	100%	Power cable	99%	100
	Totals: Amount of contract, including additions and deductions \$ 45,352.55 \text{Value of work completed to date} \text{44,483.51}				<u>4</u> √,√06.×
	Value of materials on site		<u> المنت</u>		-
	Value of materials in storage Total value of completed work and materials 44,483.51				-
	LOGAL TALLE OF COMPLETE HOLE SAID TO THE SAID TH			817.30	Α.
	Total of partial payments	CO -			gipe-
			BY		hoq-
			(Signature))	
	See opposite side for instructi	ons.			

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120008-0

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120008-0

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
 - 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
 - 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.